



**Warrenton Residency
Madison County Monthly Report
June 2016**

Projects in Development:

PROJECT	LAST MILESTONE	NEXT MILESTONE	AD DATE
Route 614, Twymans Mill Road Intersection Improvements at Rte. 706	Advertised	Construction	--
Route 230, Bridge Replacement over Conway River	Advertised	Construction	--
Route 697 – Bootons lane- Unpaved Road		Scoping	January 2021
Route 675 – Fletcher Road- Unpaved Road		Scoping	January 2021
Route 671 – Forest Drive - Unpaved Road		Scoping	April 2024

Projects under Construction:

- **District Wide Substructure Repair (Grout Bags) (NFO) BRDG-967-242, N501**
Scope: Substructure repairs (Grout Bags).
Next Major Milestone: Contract Completion.
Contract Completion Date: August 30, 2016.

- **Damaged Guardrail Repair and/or Replacement GR07-967-269, N501**
Scope: Guardrail repairs – District Wide.
Next Major Milestone: Contract Completion.
Contract Completion Date: June 30, 2016.

- **Bridge Deck Cleaning and Washing - Culpeper District (NFO) BRDG-967-241, N501**
Scope: Bridge Deck Cleaning – District Wide.
Next Major Milestone: Began Term # 2 on May 2, 2016.
Contract Completion Date: August 31, 2016.

- **On Call Pipe Replacement and Rehabilitation PR07-967-255, N501**
Scope: On Call Pipe Repairs – District Wide.
Next Major Milestone: Complete Term # 2.
Contract Completion Date: December 31, 2016.

Madison County Monthly Report, Cont. June 2016

Projects under Construction Continued:

- **Surface Treatment Schedule ST7B-967-F16, P401**
Scope: Surface Treatment – Culpeper, Fauquier, Madison, and Rappahannock.
Next Major Milestone: Notice to Proceed set for August 24, 2016.
Contract Completion Date: October 28, 2016.
- **Latex Modified Schedule (NFO) LM7A-967-F16, P401**
Scope: Surface Treatment – Madison County.
Next Major Milestone: Contract completion.
Contract Completion Date: October 28, 2016.
- **Latex Modified Schedule (NFO) LM7B-967-F16, P401**
Scope: Surface Treatment – Albemarle, Madison, and Rappahannock.
Next Major Milestone: Contract completion.
Contract Completion Date: October 28, 2016
- **Plant Mix Schedule (NFO) PM7G-967-F16, P401**
Scope: Plant Mix – Culpeper, Fauquier, Madison and Rappahannock Counties.
Next Major Milestone: Contract completion.
Contract Completion Date: December 2, 2016

Traffic Engineering Studies:

- **Under Review** – None at this time.
- **Completed** – Ruth Road, Rte. 658, Curve Signing.

Maintenance Activities:

- Performed tree & debris removal on 7 Routes.
- Performed pothole & asphalt patching on 9 Routes.
- Performed shoulder/ ditching operations on 3 Routes.
- Performed pipe repair/replacement on 7 Routes.
- Performed road wash out repair on 3 Routes.
- Performed weather related activities on 10 Routes.
- Performed grading and adding stone on 16 Routes.
- Repaired / replaced signs on 3 Routes.

Submitted By
D. Mark Nesbit
Warrenton Residency Administrator
457 East Shirley Avenue, Warrenton, Va. 20186
Daniel.Nesbit@vdot.virginia.gov
540-347-6443